



BERKELEY
COUNTY SC

RICH HISTORY.
BRIGHT FUTURE.
One Berkeley

For Immediate Release
July 11, 2019

Contact: Hannah Moldenhauer
Public Information Officer
843-826-5895
Hannah.moldenhauer@berkeleycountysc.gov

Daniel Island Roundabout Nears Completion

Expected to wrap-up by July 19, under budget and ahead of schedule

BERKELEY COUNTY, S.C. (Thursday, July 11, 2019) – Berkeley County continues to oversee work on the Daniel Island roundabout, at Daniel Island Drive and Seven Farms Drive, and anticipates the project will be complete by **Friday, July 19**. This completion date is dependent upon weather.

Over the past few days, crews have removed the temporary truck detour, and traffic has continued to move smoothly through the roundabout. Over the next few days, the final concrete medians will be placed and concrete work will wrap-up. The landscaping continues on this project and is expected to wrap-up early next week. The remaining signage will be installed in the next several days. Finally, permanent striping will wrap-up in the next few days.

Berkeley County contractors started construction on the roundabout on April 22, 2019. The project consists of a single-lane roundabout at the intersection.

The project was originally expected to be complete by the middle of August; however, it is wrapping-up ahead of schedule, nearly a month early.

This project is part of the Berkeley County 2014 one-cent sales tax program and was budgeted to cost \$2.4 million; however, it is coming-in approximately \$350,000 under budget.

###

- Prepared by the Berkeley County Public Information Office -